

ANDHRA PRADESH

PROPERTY WATER SUPPLY AND SAMITATION (RC)

OSH evaluatie AP_I



NETHERLANDS ASSISTED PROJECTS OFFICE

1-2-412/9 GAGAN MAHAL COLONY HYDERABAD-500 029 - A.P.

EXTERNAL EVALUATION OF O&M OF AP I SCHEMES 16 JUNE TO 22 AUGUST 1989

EXTERNAL EVALUATION

SUMMARY FINDINGS AND RECOMMENDATIONS O&M-API

CONSULTANTS:

MR.B.V.S.SOMAYAJULU, RETD. DY.EXECUTIVE ENGINEER, PHED MR.Y.RAJA RAO, STATE COORDINATOR, CATHOLIC HEALTH ASSN. OF A.P.

HYDERABAD

APRIL 1990

16W 11354 LO: 822 INAN 90

INTRODUCTION:

1.

- a) As decided during Review and Support Mission 21, an external team consisting of a water and sanitation engineer and a community development specialist evaluated a representative sample of 10 PWS and 2 CPWS schemes out of a total of 50 PWS schemes and 4 CPWS schemes commissioned under NAP AP 1.
- b) The team consisted of:
 - Mr. Somayajulu, retd. Deputy Executive Engineer, PHED
 - Mr.Y.Raja Rao, State Coordinator, Catholic Health Association of A.P.
- c) NAP Office supported the study and briefed the team extensively.
- d) The team started its work from 16 June 1989 and submitted its report to NAP Office on 22 July 1989. Of these 18 days were spent in the field studying the schemes.

2. SAMPLES SELECTED FOR THE STUDY:

- a) The universe of the study was the 201 villages of AP I and 30 Additional Villages schemes. These schemes are spread over 6 districts and under the jurisdiction of 6 PR circles and 13 PR divisions.
- b) Operation & Maintenance Jurisdictions:

Circle	Division	Schemes	O/M G	rants
Karimnagar	Karimnagar	2	0.470	lakhs
	Peddapally	<u></u>		
Kurnool	Adoni	1	0.250	18
	Kurnool	1.		
Guntur	Markapur	3	1.570	••
	Ongole	2		
	Kandukur	7		
	Guntur	9	3.898	
	Narsaraopet	12		
Ongole	Darsi	3 CPWS,	41.200	
	· · · · · · · · · · · · · · · · · · ·	1 PWS		*
Hyderabad	Mirayalaguda	3	1.320	**
	Nalgonda	8		
Eluru	Vijayawada	1 CPWS	1.300	
6	13	54	50.008	lakhs
=======================================	=======================================	=========		/====

c) The nature of the schemes:

These 201 schemes consist of 4 CPWS and 50 PWS schemes

District	Scheme	Villages	OE	RE
Prakasam			569.00 278.90 46.00	736.60 375.00
Guntur	PWS	21	150.90	231.90
Krishna	CPWS Adiv ravulapad		33.00	43.00
Nalgonda	PWS(11)	14	42.50	44.59
Karimnagar	PWS	3	22.20	29.62
Kurnool	PWS	2	6.50	6.70
	CPWS = 4 PWS = 50	148(+10)	_	
6	54 =========	201(+10)	1149.00	1527.51

d) Of these 4 CPWS and 50 PWS schemes, a representative sample of 2 CPWS and 10 PWS were selected for the study. A structured random sampling method was used for the selection, ensuring that all the 6 districts were covered. The list of schemes visited is provided below:

Village	PR Division	District	Scheme
Yendapally	Peddapally	Karimnagar	PWS
Edurur	Kurnool	Kurnool	PWS
Darimadugu	Markapur	Prakasam	PWS
Peddarajupalem	Kandukur	Prakasam	PWS
Raparla	Ongole	Prakasam	PWS
Peddakurapadu	Guntur	Guntur	PWS
Vitramrajupally	Narsaraopet	Guntur	PWS
Adigoppula	Narasaraopet	Guntur	PWS
Tellabally	Miryalaguda	Nalgonda	PWS
Kanchanapally	Nalgonda	Nalgonda	PWS
Adiviravulapadu	Vijayawada	Krishna	CPWS
Chandavaram	Darsi	Prakasam	CPWS

e) The detailed time schedule of the evaluation is appended to this report.

(annexure 1)

3. METHODOLOGY:

a) The Minimum Evaluation Procedure (MEP) was adopted for the study. Suitable elaborations were made on these guidelines in consultation with NAP Office and keeping in mind the guidelines provided by Review and Support Missions.

(annexure 2)

- b) The steps followed in the evaluation were as follows:
 - 1) Is the scheme FUNCTIONING?

If NO, is it due to - DESIGN SHORTCOMINGS - EXECUTION DEFICIENCY - INADEQUATE O&M

2) Is the scheme functioning EFFICIENTLY?

If NO, is it due to:

- Inadequate PREVENTIVE maintenance
- Delay in CORRECTIVE maintenance
- Failure in BOTH preventive and corrective maintenance
- Poor OPERATION
- Insufficient O/M FUNDS
- Insufficient TRAINING OF O/M STAFF
- Inadequate SUPERVISION?
- 3) If the scheme is functioning satisfactorily, assess the level of efficiency and suggest ways and means to improve efficiency.
- 4) Is the scheme functioning EFFECTIVELY?

If NO, is it due to:

- Inadequate COMMUNITY PARTICIPATION
- Lack of resource/knowhow of PANCHAYAT
- because the scheme does not correspond to the NEEDS and EXPECTATIONS of the people or because people are not AWARE of the purpose, technology etc., of the scheme?
- 5) General assessment of the functioning.

efficiency and effectiveness of the commissioned AP I schemes

6) Recommendations for streamlining the O/M of AP I schemes.

4. FINDINGS:

- a) The over all conclusion of the team is that consumers are not receiving protected water of the required quality, in any scheme evaluated. Thus though in general the schemes are functioning, the efficiency and effectiveness are below what could be expected of schemes that receive so much attention and frequent monitoring.
- b) Preventive maintenance is not being generally attempted. Corrective maintenance is not systematised. Maintenance of pump houses, valve chambers, filter areas, and service reservoirs leaves much to be desired. Sanitation around headworks and distribution points was poor. Residual chlorine was every where absent. No records and log books are maintained at pump houses, filter units etc. Flow diagrams detailing the distribution system were also not displayed.
- c) Operation and maintenance are poor because of lack of training of personnel and because of inadequate supervision.
- d) The supervisory staff know that the functioning of schemes is below average. What is lacking is not awareness but of O&M procedures and their enforcement. O&M institutional arrangements are inadequate.
- e) There is inordinate delay in carrying out corrective delay in carrying out corrective
- f) When there is no attention paid to corrective maintenance, there is no point in talking about preventive maintenance.
- g) The team has quantified its assessment of the functioning of schemes on a rating scale, annexed to this report.

(annexure 3)

The rating indicates that the efficiecy of AP I is just conficient about average.

5. RECOMMENDATIONS FOR IMPROVED PERFORMANCE:

a) General:

- Mesh arrangements for covering open wells
- protect open wells to prevent drawal of water by pulleys (implication: ensure regular supply through the system)
- protect headworks/operating areas with fencing
- promote social forestry around SST, seepage areas.
 OHSRs, Pump houses, GLSRs, Standposts.

b) Residual Chlorine:

Residual chlorine should be maintained as 0.2 ppm at the tail-end point of each scheme. For this:

- every operator must have a chlorine test kit and he should know how to use it
- he should maintain a record of the desage of chlorine each day
- this register should be verified by the section officer once a month and residual chlorine personally checked and entered in the register.

c) Attention to Sanitation around PSPs:

- platforms should be properly repaired and drain-off arrangements made. Turncocks should be held personally responsible for this
- HDPE Pipes that have sprung leakes should be replaced immediately

d) Valve Chambers:

covers should be provided to all chambers and painting of valves taken up regularly. Side walls should be white washed. Turncock should be held personally responsible to keep valve chambers neat.

6. RECOMMENDATIONS FOR PREVENTIVE MAINTENANCE:

- a) Log book should be maintained in each pump house
- b) the items to be entered in this book should be finalised and operators/supervisory staff instructed on how to

maintain the register.

- c) the supervisory staff should check the log book whenever they visit the scheme and also initial the log book
- d) An inventory of tools, spares and stocks should be maintained at the pump house and the supervisory staff should also check and initial the register.
- e) The flow diagram of the scheme with all details should be provided in the pump house.

7. TRAINING OF PERSONNEL:

a) Operators:

Training programmes for pump and filter bed operators is urgently required. Training could include record keeping, thumb rule for regular check on the system, etc.

b) Supervisory Staff:

A workshop on preventive maintenance procedures.

8. INSPECTION OF SCHEMES:

- a) Section Officer should visit the scheme once a fortnight and inspect all records and initial them. Once a month he should send a written report to the Dy.EE on the functioning of the scheme, stock/spares/tools position, matters to be taken up urgently, etc., on a prescribed proforma.
- b) Senior supervisory staff (Dy.EE) should send a written report to the Executive Engineer on the status of the scheme, on preventive maintenance aspects etc. after personally visiting the scheme at least once a month.
- c) Executive Engineer should visit the scheme at least once in a quarter and forward his report to the SE on a prescribed proforma.

9. WATER QUALITY MONITORING:

At least once in 3 months a water quality report (bacteriological and chemical regarding fluoride affected villages) should be prepared. This should be the responsibility of the Dy.EE.

10. A WORD OF THANKS:

The team received maximum cooperation from the concerned EEs, Dy. EEs, JEs and other personnel of the department.

The team wishes to place on record its appreciation for the openness with which departmental officers discussed 0&M problems. Every aspect of the scheme was open for scrutiny.

The observations of this team should not be viewed as an attempt at fault finding. In fact, the team is of the opinion that operation and maintenance of water supply schemes require much greater thinking and policy formulations at the State level. Adhoc and piecemeal approaches are not adequate. To the extent it contributes to the appreciation of the need for such policy/procedures formulation, this evaluation would have been more than worth the while.

ANNEXURE - I

FIELD VISITS SCHEDULES

PERSONAL ATTENTION:-

GOVERNMENT OF ANDHRA PRADESH PANCHAYATI RAJ DEPARTMENT

OFFICE OF THE CHIEF ENGINEER, R.W.S., HYDERABAD.

MEMO NO. NAP/AE1/VISITS/89, DATE: 20.6.1989.

Sub: NAP - External Evaluation of AP-I
Schemes - Visit of Team from the
NAP OFFICE HYDERABAD - Certain
arrangement - requested - regarding.

A team of two persons constituted by the NAP Office were proposed to tour from 25th June 89 for evaluation of A.P.I. Schemes. A total number of 12 villages were selected to evaluate among the A.P.-I. Schemes.

A copy of the tour programme and gelected villages is herewith enclosed.

Hence all the Executive Engineer concerned are requested to make arrangements to accompany the Field visits by the Deputy Executive Engineers of the concerned Schemes.

This is teated as <u>Most Urgent</u>. <u>Encl:</u> As above.

for Chief Engineer, (RWS)
Hyderabad.

To
The Executive Engineer,
Panchayati Raj,
Peddapally/Kurnool/Markapur/Kandukur/
Ongole/Guntur/Narasaraopeta/Miryalaguda/
Nalgonda/Vijayawada/Maitenance Division (NAP) Darsi.


Copy to the:
Superintending Engineer, PR,
Ongole, Santhapeta, Ongole,
Executive Director, Technilogi Mission,
Plot.No.2, Doctors' Colony, Kurnool.
Superintending Engineer,
Panchayati Raj,

Karimnagar/Guntur/Hyderabad/Eluru.

14 .1.

EXTERNAL EVALUATION OF OWN OF AP I SCHEMES FIELD VISIT SCHEDULE FOR ASSESSMENT OF SELECTED SCHEMES JUNE 25 TO JULY 13, 1989

Sl. No.	STARTING DATE	FROM	T 0	NAME OF PR DIVISION	SCHEME TO BE ASSESSED	DURATION OF STAY	REMARKS
1	2	3	4	5	6	7	8
1	June 25	Hyderabad	Peddapalli	Peddapalli	Yendepalli	1 day	Return to Hyd.
2	June 27	Hyderabad	Kurnool	Kurnool	Yedurur	2 days	Camp
3	June 29	Kurnool	Markapur	Harkapur	Darimadugu	1 day	Camp
4	June 30	Markapur	Kandukur	Kandukur	Peddarajupalem	1 day	To Ongole
5	July 1	Ongole	Raparla	Ongole	Raparla	1 day	To Guntur
6	July 3	Guntur	Sathenapalli	Guntur	Peddakurapadu	1 day	To Vinukonda
7	July 4	Vinukonda	Vinukonda	Warasaraopet	Vitramrajupalli	1 day	Camp
8	July 5	Vinukonda	Vinukonda	Narasaraopet	Addigopula	1 day	To Macherla
9	July 6	Macherla	Miryalaguda	Miryalaguda	Tellebally	1 day	Camp
10	July 7	Miryalaguda	Nalgonda	Nalgonda	Kanchenapalli	1 day	Return to Hyd.
11	July 9	Hyderabad	Nandigana	Vijayawada	Adaiviravulapadu	2 days	Camp
12	July 11	Nandigama	Darsi	Darsi	Chandavaram	3 days	Camp




ANNEXURE - II

TERMS OF REFERENCE AND EVALUATION STRATEGY

STRATEGY OF EVALUATION

- 1. The evaluation is a general study to get an overall idea of:
 - funtioning of scheme
 - level of people's involvement
- 2. The study should help build up a proper "information base" at least on 12 schemes + 1 pre-test.
- Strategy:



Utilisation by functioning: yes - if yes, how to improve No, if no, why? people

Community Participation Knowledge of Scheme Participation in O/M

failure of Design failure of execution failure in O/M History of Breakdowns

O/M: Preventive O/M - procedures.....

Corrective O/M - procedures.....

Bottlenecks: |personnel

communication

skills finance

lack of inventory/systems

tools/spares, etc.

- 4. Findings: Where do schemes fail most often? What can be done to improve performance? What type of procedures/records for O/M are required.
- Overview/gemeral impressions:
 - maintenance of raw water source
 - maintenance of pump houses
 - maintenance of filters/surroundings maintenance of OHSRs/GLSRs

 - maintenance of lines (air valves, scour valves)
 - maintenance of distribution design
 - maintenance of standposts
 - peak factor response
 - sanitation around facilities
 - follow up by Dy.EE/EE
 - cooperation of panchayat

ASSESMENT OF THE SCHEMES
Rating of Evalution on a 100 points scale

81 80	Name of the Scheme		Regularity of Supply	SST	Filters	Residual Chlorine				Pumps/PR /SR maint	Pr.in taps	Tota	11
- / •	Max Points allo	ted>	20	5	15	25	12	5	5	10	3	-	
1	Yendapally	Good	18		- + * * = = = -	10	4	2	2	7	2	45/80	(56%)
	•	Satisfactory	1 - 10			0	2	5	2	3	1	23/80	(29%)
	Darimadugu	Good	12			12	5	5	3	6	1	44/80	(55%)
	Peddarajupalem	Satisfactory	r = 10			10	0	2	2	5	2	31/80	(39%)
		Not Satfetry	and the second s			0	i	2	2	5	2	22/80	(28%)
	Peddakurpadu	Failed	\bigcirc										
	Vittamrajupaler	Not Stfetry	, 10			12	6	1	2	6	2	39/80	(49%)
8	Addigoppula	Fald/Altern	16	0	5	10	5	1	1	4	2	44/100	(44%)
		Satisfactory	- 16			10	1	3	3	4	2	39/80	(49%)
10	Kanchanpally	Good	18			0	6	2	3	6	2	37/80	(46%)
11	Adaviravulapado	ı Good	_18	3	10	20	6	2	2	5	2	68/100	(683)
12	Chandavaran	Gaod	18	5	0	10	4	3	3	6	2	51/100	(51%)
	Percentage of I	Points Score	71%	. 53%	33%	34%	30%	51%	45%	52%	61%	443/1040	(43%)

DE MEMOIRE

aluation of Existing Water Supplies

te: Paragraph 1 resulted from discussions between Review Mission and NAP-office. Paragraphs 2 and 3 are suggestions offered by the Review Mission.

Objectives

The objectives of the proposed evaluation are five-fold:

- to have an overview of the performance of AP-I water supply systems.
- to enable the formulation of future water supply projects (AP-3)
- 3. to assist the PRED on matters of design, implementation and operation and maintenance of water supply systems
- 4. to enable the formulation of training requirements of field personnel engaged in operation of water supply systems
- 5. to enable the preparation of plans for the rehabilitation of schemes that have failed, totally or partially.

Scope of Study

The evaluation will comprise two comprehensive schemes (out of 4), and 10 individual schemes (out of 52), distributed over the six districts where NAP-schemes were constructed.

It is proposed to undertake a sample study first, comprising two individual schemes to gain experience and to adjust the evaluation formats.

The study is expected to take approx. 3 months and will require an input of approx. 6 man months, contributed mainly by a socioeconomist and a water supply engineer.

The study will only be implemented in close cooperation with PRED.

<u>Methodology</u>

The study will comprise the following areas:

- 1. Technical description of the system
- 2. Assessment of functioning of the system
- 3. Assessment of potential and actual beneficiaries
- 4. Financial Analysis
- 5. Institutional analysis.

The technical description would aim to inventorise hardware installed. The functional assessment would aim to provide data or system functioning in terms of quality, quantity and reliability of supply. The assessment of beneficiaries would describe the potential users of the system (within reasonable distance of supply points), and actual users. Where low use is prevalent reasons for such would be investigated. Financial analysis aims to provide data on investment cost, operational budgets require-

ments and actual expenditures. Institutional analysis would analyze the organizational structures, members, tasks and performance of personnel and assess training requirements. A provisional checklist for each area of study is shown below:

Technical Description

- Review of design parameters
- Review of system components as per design
- Description of system components as grounded including an assessment of state of repair
- Description of number, location and type of water points

Functional Assessment

- efficiency of water treatment
- quality of water at distribution points
- quantity of water supplied (actual)
- supply hours (actual)
- Reliability of supply, minor and major supply interruptions, incidental and structural supply failures

Assessment of Beneficiaries

- Number of population in supply area
- Number of population actually using water supply
- View of user and non-user population on functioning of the system.

Financial Analysis

- Investment cost of system, distinguishing major components
- Appreciated investment cost (current replacement value)
- Recurrent budget requirements, distinguishing major categories of expenditure
- Actual recurrent expenditure, distinguishing same categories

Institutional Analysis

- Authority responsible for operation and maintenance of system
- Organizational set up
- Numbers, tasks, and skills (training) of personnel
- Operational Procedures and Quality Control

ANNEXURE - III

RATING OF THE FUNCTIONING OF THE SCHEMES ASSESSED